WAH - Phased Traffic Control Start Dates

Segment	Phase (Install Traffic Control Devices)	Status	9/28/2026	Traffic Configuration Changing? (yes or no)
Segment 1	Phase 1	Complete	5/15/2026	
	Phase 2A	Complete	5/22/2026	
	Phase 2B		11/30/2026	Yes
	Phase 3		11/17/2027	Yes
	Phase 4		7/21/2028	Yes
	Phase 5A		3/12/2029	No
	Phase 5B		4/5/2029	No
	Phase 6		5/22/2029	Yes
	Phase 7		7/14/2029	No
Segment 2	Phase 1	Complete	5/15/2026	
	Phase 2A	Complete	5/18/2026	
	Phase 2B		1/11/2027	Yes
	Phase 3		9/16/2027	Yes
	Phase 4		1/28/2028	Yes
	Phase 5		10/27/2028	Yes
	Phase 6		10/30/2028	Yes
	Phase 7		12/7/2028	No
Segment 3	Phase 1	Complete	11/24/2025	
	Phase 2	Complete	12/1/2025	
	Phase 3		11/5/2026	Yes
	Phase 4		12/9/2026	Yes
	Phase 5		2/19/2027	Yes
	Phase 6		12/8/2027	No
Segment 4 South	Phase 1	Complete	5/15/2026	
	Phase 2A	Complete	6/22/2026	
	Phase 2B		3/12/2027	No
	Phase 3A		12/17/2027	Yes
	Phase 4		7/21/2028	Yes
	Phase 5		1/11/2029	Yes
	Phase 6		2/7/2029	No
	Phase 7		5/18/2029	No
Segment 4 North	Phase 1	Complete	5/15/2026	
	Phase 2A	Complete	6/22/2026	
	Phase 3A		1/7/2028	Yes
	Phase 3B		3/22/2028	Yes
	Phase 4		5/22/2028	Yes
	Phase 5		12/1/2028	Yes
	Phase 6		12/12/2028	No
	Phase 7		5/23/2029	No

WAH - Phased Traffic Control Start Dates

Segment	Phase (Install Traffic Control Devices)	Status	9/28/2026	Traffic Configuration Changing? (yes or no)
Segment 5	Phase 1	Complete	1/5/2026	
	Phase 2A	Complete	1/12/2026	
	Phase 2B		5/19/2027	No
	Phase 3		7/12/2027	Yes
	Phase 4		11/8/2027	Yes
	Phase 5		4/21/2028	Yes
	Phase 6		12/7/2028	No
Segment 6	Phase 1	Complete	6/30/2026	
	Phase 2	Complete	7/7/2026	
	Phase 2A		1/15/2027	Yes
	Phase 3		10/1/2027	Yes
	Phase 4A		3/16/2028	No
	Phase 4B		6/26/2028	No
	Phase 5		3/7/2029	No
	Phase 6		4/4/2029	No
Segment 7	Phase 1	Complete	8/27/2025	
	Phase 3A	Complete	9/4/2025	
	Phase 3B	Complete	5/27/2026	
	Phase 3C		11/3/2026	Yes
	Phase 4A		12/4/2026	No
	Phase 4B		3/16/2027	No
	Phase 5		5/5/2027	No
	Phase 6		6/11/2027	No